

Arlington Elementary – Renovation

- ▶ Architect: RossTarrant Architects
- ▶ General Contractor: WS Construction
- ▶ Substantial Completion Date: August, 2010
- ▶ GC Contract Sum: \$9,920,194
- ▶ Total Project Cost: \$12,450,800
- ▶ Change Orders: \$36,900 (#1--Demo)
- ▶ Current Phase: I (On Schedule)
- ▶ Estimated Completion: 26%

Arlington Elementary – Renovation

Rendering of Final Façade



Arlington Elementary – Renovation

▶ **Work Completed in Last 30 Days:**

- ▶ Gymnasium slab and roof decking complete.
- ▶ Kitchen and Cafeteria are enclosed with CMU and ready for slabs to be poured.
- ▶ Footers are being completed.

▶ **Current Work Effort (October):**

- ▶ Complete first floor slab.
- ▶ Complete CMU walls up to second floor bearing height.
- ▶ Continue setting joists/structure for second floor construction.
- ▶ Complete the CMU wall adjacent to the existing building.

Arlington Elementary – Renovation

New Kitchen & Cafeteria



Footers Being Completed



Kitchen & Cafeteria Ready for Slab



More Footers



October 2009