

Tates Creek Middle -- Renovation

- ▶ Architect: Ross Tarrant Architects
- ▶ General Contractor: D.W. Wilburn, Inc.
- ▶ Substantial Completion Date: August 2011
- ▶ GC Contract Sum: \$15,614,500
- ▶ Total Project Cost: \$18,854,244
- ▶ Change Orders to Date (0): \$67,288
- ▶ Current Phase: I
- ▶ Estimated Completion: 25%



Tates Creek Middle -- Renovation

Rendering of Final Façade



December 2010

Tates Creek Middle -- Renovation

▶ **Work Completed to Date:**

- ▶ The brick has been removed from the future band room.
- ▶ CMU veneer column wrap has been installed in the cafeteria.
- ▶ The metal roof deck has been installed over the cafeteria, Tech Classroom and FCS popup.
- ▶ The lower level ceiling structure and upper Lobby floor slab have been completed.
- ▶ The gym lobby steel has started installation.
- ▶ The media center steel and cmu has begun.



Tates Creek Middle -- Renovation

▶ **Current Work Effort (December):**

- ▶ Structural steel will continue in the media center and main lobby.
- ▶ Cmu work on the new Administration area will continue.
- ▶ Existing parapet replacement will continue.
- ▶ Plumbing and electrical installation in the kitchen/cafeteria will continue.
- ▶ Installation of new storm system will continue.



Tates Creek Middle -- Renovation

Future Band Room



CMU Veneer Column Wrap -- Cafe



Metal Roof Deck



Upper Lobby Floor Slab



Tates Creek Middle -- Renovation

Lower Level Ceiling Structure



Gym Lobby Steel



Media Center Steel & CMU



Metal Roof Deck

