

# Tates Creek Middle -- Renovation

---

- ▶ Architect: Ross Tarrant Architects
- ▶ General Contractor: D.W. Wilburn, Inc.
- ▶ Substantial Completion Date: January 2012
- ▶ GC Contract Sum: \$15,614,500
- ▶ Total Project Cost: \$18,854,244
- ▶ Change Orders to Date (3): \$183,410
- ▶ Current Phase: I
- ▶ Estimated Completion: 59%

# Tates Creek Middle -- Renovation

Rendering of Final Façade



July 2011

# Tates Creek Middle -- Renovation

---

## ▶ **Work Completed to Date:**

- ▶ New Student entry canopy at parent loading area – New brick veneer replacement on existing band room and new corner masonry completed along with new metal panel siding. Canopy complete – site work continues.
- ▶ All terrazzo floors in the current phase have been completed along with dry wall soffits.
- ▶ Dry wall soffits completed as well as the installation of window glazing.

## ▶ **Current Work Effort (July):**

- ▶ Floor finishes in the existing classroom areas being installed.
- ▶ Exterior site work continues around the media center.
- ▶ Exterior glazing and canopy work being completed at the new lower entry to the gym.
- ▶ Site work being completed on new sidewalk at front of new media center.
- ▶ New concrete curbs being installed along the new parent loading drive and connector to the back drive.

# Tates Creek Middle -- Renovation

Student Entry Canopy



Exterior Glazing Work



Media Ctr.—Exterior Site Work



New Sidewalk



# Tates Creek Middle -- Renovation

Concrete Curbs



Band Room – Floor Finishes



Lobby -- Terrazzo Floors & New Ceiling



Terrazzo Floor



July 2011