

Mary Todd Elementary -- Renovation

- ▶ Architect: Murphy + Graves Architects
- ▶ General Contractor: Alliance Corporation
- ▶ Substantial Completion Date: December 2012
- ▶ GC Contract Sum: \$8,678,503
- ▶ Total Project Cost: \$10,910,625
- ▶ Change Orders to Date (0): \$0
- ▶ Current Phase: I
- ▶ Estimated Completion: 8%

Mary Todd Elementary -- Renovation

Rendering of Final Façade



Mary Todd Elementary School: Entry Perspective

August 2011

Mary Todd Elementary -- Renovation

▶ **Work Completed to Date:**

- ▶ Portable Classrooms and Temporary Canopy are in use.
- ▶ Phase Ia bathrooms to be completed before the 1st day of school have been completed, inspected, and approved by local authorities.
- ▶ Building systems and Mechanical Room renovation work has been performed and will continue.
- ▶ Construction Phase barriers are in place and ready for construction zone separation during occupancy.

▶ **Current Work Effort (August):**

- ▶ Entry vestibule and lobby demolition has been completed and is ready for new construction.
- ▶ Site Utility work will continue and be completed.
- ▶ Gym and Stage demolition is complete and ready for new work.
- ▶ Existing Rain Garden will remain in place and be protected throughout construction.

Mary Todd Elementary -- Renovation

Temporary Canopy



Phase Ia Bathroom



Systems Renovation



Phase Barriers



Mary Todd Elementary -- Renovation

Vestibule Demo



Site Utility Work



Gym & Stage Demo



Existing Rain Garden

