

Leestown Middle – Renovation

- ▶ Architect: Lucas/Schwering Architects
- ▶ General Contractor: D.W. Wilburn, Inc.
- ▶ Substantial Completion Date: November, 2010
(Except Bus Loop Improvements): (Oct. 2011)
- ▶ GC Contract Sum: \$11,182,000
- ▶ Total Project Cost: \$13,682,854
- ▶ Change Orders to Date (15): \$91,782
- ▶ Current Phase: 4a
- ▶ Estimated Completion: 99%



Leestown Middle – Renovation

Façade



October 2011

Leestown Middle – Renovation

▶ **Work Completed in Last 30 Days:**

- ▶ Phase 4A site improvements at bus loop.
- ▶ Erection of new bus loop canopies.
- ▶ Work on outstanding punch lists on-going.

▶ **Work Next 30 Days:**

- ▶ Phase 4A site improvements at bus loop.
- ▶ Completion of new bus loop canopies.
- ▶ Work on outstanding punch lists on-going.



Leestown Middle – Renovation

Bus Loop Canopy



Bus Loop



Courtyard Soffit



Bus Loop Canopy



Leestown Middle – Renovation

Bus Loop Canopy



Bus Loop Entrance



Bus Loop Exit



Façade at Bus Loop

