

Mary Todd Elementary -- Renovation

- ▶ Architect: Murphy + Graves Architects
- ▶ General Contractor: Alliance Corporation
- ▶ Substantial Completion Date: December 2012
- ▶ GC Contract Sum: \$8,678,503
- ▶ Total Project Cost: \$10,910,625
- ▶ Change Orders to Date (0): \$0
- ▶ Current Phase: I
- ▶ Estimated Completion: 20%



Mary Todd Elementary -- Renovation

Rendering of Final Façade



Mary Todd Elementary School: Entry Perspective

October 2011

Mary Todd Elementary -- Renovation

▶ **Work Completed to Date:**

- ▶ Gym ceiling was cleaned and received the specified spray acoustic treatment.
- ▶ Metal stud framing and hollow metal frame installation continues in the Admin Suite.
- ▶ Existing building chimney was demolished as specified and is ready for roof framing.
- ▶ Installation of new underground storm water management system and roof down spout tie-in is nearing completion for Phase I construction.

▶ **Current Work Effort (October):**

- ▶ Continued construction of new work Media Center.
- ▶ Exterior drop-off canopy foundations are in place and awaiting structural framing.
- ▶ The design and construction team addressed a solution for the poor existing construction of the gym wall and will begin work on structural improvements.



Mary Todd Elementary -- Renovation

Gym – Acoustic Spray Treatment



Admin Suite



Chimney Demo



Storm Water Management



Mary Todd Elementary -- Renovation

Media Center Construction



Canopy Foundations



Hazardous Material Abatement



Gym Window Structural Support

