

Mary Todd Elementary -- Renovation

- ▶ Architect: Murphy + Graves Architects
- ▶ General Contractor: Alliance Corporation
- ▶ Substantial Completion Date: December 2012
- ▶ GC Contract Sum: \$8,678,503
- ▶ Total Project Cost: \$10,910,625
- ▶ Change Orders to Date (0): \$0
- ▶ Current Phase: I
- ▶ Estimated Completion: 27%



Mary Todd Elementary -- Renovation

Rendering of Final Façade



Mary Todd Elementary School: Entry Perspective

November 2011

Mary Todd Elementary -- Renovation

▶ **Work Completed to Date:**

- ▶ MPE installation continues and finish work has begun above ceiling in Phase I corridors.
- ▶ Classroom windows have been boarded and sealed in preparation for delivery and installation per the revised Phasing schedule.
- ▶ Stage has been furred and dry wall has been installed.
- ▶ Media Center steel erection and masonry work continues.

▶ **Current Work Effort (November):**

- ▶ Phase I Corridor and Lobby construction will continue.
- ▶ Contractor to begin work on Entry Vestibule and Lobby structural framing.
- ▶ Contractor to finish drywall and painting in new Admin Suite.
- ▶ New gang restroom rough-ins are complete and painting and fixture installations to take place.

Mary Todd Elementary -- Renovation

MPE Installation in Corridor



Classroom Windows Awaiting New Windows



New Stage



Media Ctr. Steel Erection



Mary Todd Elementary -- Renovation

Corridor & Lobby Construction



Entry Vestibule & Lobby



New Admin. Suite



Gang Restroom Rough-ins

