

Mary Todd Elementary -- Renovation

- ▶ Architect: Murphy + Graves Architects
- ▶ General Contractor: Alliance Corporation
- ▶ Substantial Completion Date: December 2012
- ▶ GC Contract Sum: \$8,678,503
- ▶ Total Project Cost: \$10,910,625
- ▶ Change Orders to Date (2): \$49,198
- ▶ Current Phase: I
- ▶ Estimated Completion: 39%



Mary Todd Elementary -- Renovation

Rendering of Final Façade



Mary Todd Elementary School: Entry Perspective

January 2012

Mary Todd Elementary -- Renovation

▶ **Work Completed to Date:**

- ▶ Bathroom tile and painting is nearing completion in Phase I restrooms.
- ▶ Painting is nearing completion in Phase I classrooms and corridors..
- ▶ Phase I Lobby construction and masonry was completed.
- ▶ Media Center masonry work and painting continues.

▶ **Current Work Effort (January):**

- ▶ Exterior canopy framing was completed.
- ▶ Contractor to continue work on Entry Vestibule framing.
- ▶ Corridor terrazzo work will begin.
- ▶ Classroom casework installation to continue.

Mary Todd Elementary -- Renovation

Bathroom Tile



Painting



Phase I Lobby



Media Center



January 2012

Mary Todd Elementary -- Renovation

Exterior Canopy Framing



Entry Vestibule Framing



Corridor Terrazzo



Classroom Casework

