

# Arlington Elementary – Renovation

---

- ▶ Architect: Ross Tarrant Architects
- ▶ General Contractor: WS Construction
- ▶ Substantial Completion Date: mid-November 2010
- ▶ GC Contract Sum: \$9,920,194
- ▶ Total Project Cost: \$12,450,800
- ▶ Change Orders (4): \$112,760
- ▶ Current Phase: I
- ▶ Estimated Completion: 97%



# Arlington Elementary – Renovation

Rendering of Final Façade



# Arlington Elementary – Renovation

---

## ▶ **Current Work Effort (October):**

- ▶ The students and staff are currently occupying the school.
- ▶ The punch list is being worked off between 3 and 8 PM.



# Arlington Elementary – Renovation

---

Main Entrance & Car Drop Off



Cafeteria



Kitchen



Gym



---

October 2010

# Arlington Elementary – Renovation

---

**Renovated Classroom**



**Outdoor Learning Center**



**Renovated Corridor**



**Media Center**



---

October 2010