

Clays Mill Elementary -- Renovation

- ▶ Architect: Clotfelter / Samokar Architects
- ▶ General Contractor: D.W. Wilburn, Inc.
- ▶ Substantial Completion Date: December 2012
- ▶ GC Contract Sum: \$11,293,000
- ▶ Total Project Cost: \$13,925,009
- ▶ Change Orders to Date (4): \$53,085
- ▶ Current Phase: I
- ▶ Estimated Completion: 45%

Clays Mill Elementary -- Renovation

Rendering of Final Façade



January 2012

Clays Mill Elementary -- Renovation

▶ **Work Completed to Date:**

- ▶ New Phase One Classroom Wing now completed and occupied by students.
- ▶ New student restrooms completed and ready for use.
- ▶ Typical New Classroom space, equipped and ready to go.
- ▶ New Kitchen Serving Line ready for use by students.

▶ **Current Work Effort (January):**

- ▶ Excavation and earthwork continue at new addition for second phase, includes future Administration Area and new Media Center.
- ▶ Continue installation of new foundations for New Administration Addition.
- ▶ New curved entry façade and column bases starting to come out of the ground.

Clays Mill Elementary -- Renovation

Completed Phase I Classroom Wing



Student Restrooms



Typical New Classroom



New Kitchen Serving Line



Clays Mill Elementary -- Renovation

Earthwork Excavation



Lighting – New vs. Old Areas



Admin Area Foundations



New Curved Entry Facade



January 2012