

Clays Mill Elementary -- Renovation

- ▶ Architect: Clotfelter / Samokar Architects
- ▶ General Contractor: D.W. Wilburn, Inc.
- ▶ Substantial Completion Date: December 2012
- ▶ GC Contract Sum: \$11,293,000
- ▶ Total Project Cost: \$13,925,009
- ▶ Change Orders to Date (I): \$4,453
- ▶ Current Phase: I
- ▶ Estimated Completion: 8%

Clays Mill Elementary -- Renovation

Rendering of Final Façade



July 2011

Clays Mill Elementary -- Renovation

▶ **Work Completed to Date:**

- ▶ Owner and Contractor Demolition began to make way for new Classroom Addition near Bus Lane.
- ▶ Demolition of existing areas also have begun for first phases of renovation.
- ▶ Earthwork has begun to prepare for new structure.
- ▶ Portable Classroom Units (AKA “Smith”ville), installed and ready for student occupancy.

▶ **Current Work Effort (July):**

- ▶ Begin masonry work as selected from brick panel.
- ▶ Continue demolition as required for new work at renovated areas.
- ▶ Install necessary underground utilities.
- ▶ Begin to install door frames currently stored on site.

Clays Mill Elementary -- Renovation

Demo for new Classroom Addition



Demo of Existing Areas



Earthwork



Portable Classrooms



Clays Mill Elementary -- Renovation

Brick Panel



Demo Work



Underground Utilities



Door Frames

