

# Clays Mill Elementary -- Renovation

---

- ▶ Architect: Clotfelter / Samokar Architects
- ▶ General Contractor: D.W. Wilburn, Inc.
- ▶ Substantial Completion Date: December 2012
- ▶ GC Contract Sum: \$11,293,000
- ▶ Total Project Cost: \$13,925,009
- ▶ Change Orders to Date (4): \$53,085
- ▶ Current Phase: I
- ▶ Estimated Completion: 36%



# Clays Mill Elementary -- Renovation

Rendering of Final Façade



December 2011

# Clays Mill Elementary -- Renovation

---

## ▶ **Work Completed to Date:**

- ▶ New Classroom Casework has been installed. Includes Teacher's wardrobe, file storage, base cabinets, wall cabinets and an accessible sink.
- ▶ New student "cubbies" installed for storage of coats, books, etc, in standard classrooms.
- ▶ Utility distribution system installed in Kitchen. This equipment provides a clean, finished connection between banks of kitchen equipment where there is typically a mess of pipes and wires.
- ▶ Plumbing piping and gages have been well crafted by the contractors in this facility.

# Clays Mill Elementary -- Renovation

---

## ▶ **Current Work Effort (December):**

- ▶ Exterior of new classroom wing addition and renovated classroom wing facing Clays Mill Road ready for metal fascia and gutter installation and finished grade work.
- ▶ Continue installation of Concrete sidewalks around new section of classroom wing.
- ▶ Complete installation of covered canopy at new kitchen entrance at rear of building.
- ▶ Complete renovation of kitchen for use at the start of the new semester.



# Clays Mill Elementary -- Renovation

Classroom Casework



Cubbies



Utility Distribution System



Plumbing Piping & Gages



# Clays Mill Elementary -- Renovation

New Classroom Wing



Installation of Concrete Sidewalks



Kitchen Entrance



Kitchen

